



NEWSLETTER

02 | 2017



01 PROJECT RECAP SECTION

In February, Welsch Wind Power coordinated with Transmission Facility Owner (TFO) AltaLink to modify the In Service-Date (ISD) associated with the Connection Process from June 19th, 2018 to December 20th, 2018, in line with both the AUC permit request as well as the proposed Commercial Operation timelines for the upcoming RFP.

WWP has also been working with AltaLink to issue a newsletter informing project stakeholders of project details, schedule, maps and proposed transmission route selections. ENERCON and AltaLink welcome feedback from stakeholders regarding this engagement. [For further information, this document can be found in Annex X of this newsletter]



Completed

AUC Permits Application

Completed & submitted for review

AEP Construction Monitoring Plan

Completed & submitted for review

AEP Post Construction Mitigation Plan

Completed & submitted for review

AEP Signoff

Pending

AUC Approval

Pending

02 CURRENTLY UNDERWAY

WWP is in the process of updating its CMP and PCMP as per initial feedback from the AEP.



<http://welschwindfarm.ca>



welschwindfarm@enercon.de